

interhome check list

- | | | | |
|--------------------------|--|--------------------------|---|
| <input type="checkbox"/> | There is a minimum 20mm gap between both frames and the shaftliner . | <input type="checkbox"/> | Aluminium clips are within 700mm of where H-Studs meet (back to back J-Tracks) and vertically separated by a maximum of the H-Stud length (3000mm or 3600mm). |
| <input type="checkbox"/> | The stud frames or services attached to these frames do not touch the Central Fire Barrier (shaftliner H-Studs, J-Track and 16mm fireshield). | <input type="checkbox"/> | Aluminium clips are on both sides of each H-Stud near all ceilings (top or bottom plate) and the top chord of the roof truss. |
| <input type="checkbox"/> | The J-Track is fixed, using suitable fasteners, to the concrete slab every 600mm and 150mm from each end or alternatively, Aluminium clips are used at the bottom plate. | <input type="checkbox"/> | 16mm fireshield is laminated at 400mm centres to the shaftliner in the roof space and at the floor levels. |
| <input type="checkbox"/> | Any gaps between the J-Track and concrete slab are filled with fire sealant. | <input type="checkbox"/> | Mineral wool is installed over the top of the interhome wall and mineral wool or fire sealant installed in the gap between the interhome wall and the brick or external cladding. |
| <input type="checkbox"/> | shaftliner sheets are not damaged. Paper tears are ok. | <input type="checkbox"/> | No penetrations in the shaftliner except in the roof space and beneath the floor. These penetrations must be installed to a fire rated detail. |
| <input type="checkbox"/> | Horizontal framing between shaftliner sheets consists of two J-Tracks screw fixed back to back. | <input type="checkbox"/> | Central Fire Barrier is protected from adverse weather. |
| <input type="checkbox"/> | J-Track caps the ends and the top of the shaftliner wall. | | |

Project name and address _____

Installer company name _____

Builder company name _____

The above items have been checked and the **interhome** wall has been installed in accordance with the requirements of Siniat **interhome** technical literature.

Builder's signature

Installers signature

Date